

Implementation Plan

2010-11

Queensland

**CLOSING THE GAP: NATIONAL PARTNERSHIP AGREEMENT ON
REMOTE INDIGENOUS PUBLIC INTERNET ACCESS**

PART 1 – FORMALITIES

Preliminaries

1. This Implementation Plan has been developed to facilitate implementation of Closing the Gap: the National Partnership Agreement on Remote Indigenous Public Internet Access (the Agreement).
2. Agreement to the Implementation Plan fulfils the requirement under Part 4 of the Agreement to jointly develop and agree an annual Implementation Plan to achieve the objectives of the Agreement.

Parties

3. The Implementation Plan has been agreed bilaterally between the Commonwealth Minister for Broadband, Communications and the Digital Economy and Queensland Minister for Public Works and Information and Communication Technology.

Term of the Implementation Plan

4. The Implementation Plan will commence when both Parties agree in writing to the Plan and will expire on 30 June 2011.
5. In accordance with paragraph 26 of the Agreement, amendments to the Plan can be requested at any time to accommodate emerging issues. These amendments will need to be agreed in writing bilaterally with the Commonwealth.
6. The Parties to this Implementation Plan do not intend any of the provisions to be legally enforceable. However, that does not lessen the Parties' commitment to this Implementation Plan.

Project objective

7. Through this Implementation Plan, the Parties seek:
 - (a) enhanced social inclusion and community well-being in remote Indigenous communities by improving links between people, information and technology;

- (b) improved access for Indigenous Australians in remote Indigenous communities to basic information and communication services required for participation in contemporary Australian economic, political and social life;
- (c) reduced barriers to the use of information and communication technology in remote Indigenous communities; and
- (d) better understanding of the benefits of the effective use of the internet and associated hardware and software in remote Indigenous communities.

Role of the Commonwealth

8. The Commonwealth is responsible for reviewing the State's performance against the project benchmarks specified in this Implementation Plan.

Role of the State

9. The State is responsible for all aspects of project implementation, including:
 - (a) fully funding the project, after accounting for financial contributions from the Commonwealth and any third party;
 - (b) completing the project in a timely and professional manner in accordance with this Implementation Plan;
 - (c) meeting all conditions including providing reports in accordance with this Implementation Plan;

PART 2 – IMPLEMENTATION DETAIL

Target communities

10. The following remote Indigenous communities will be targeted to receive public internet access facilities and/or training services under this Agreement:

Site	Community name	Pop.	Latitude	Longitude	Existing public internet access*	Services [†]
1	Palm Island	1984	-18.736362	146.617724	Nil	1, 4
2	Kowanyama	1029	-15.48413	141.750553	Limited	1, 4
3	Woorabinda	851	-24.136021	149.456292	Nil	1, 4
4	Bamaga	784	-10.8924	142.393	Nil	1, 4
5	Injinoo	416	-10.906309	142.322403	Nil	1, 4
6	Saibai Island	337	-9.405128	142.6921	Nil	1, 4
7	Yorke Island	300	-9.749978	143.404105	Nil	1, 4
8	Warraber	247	-10.207712	142.823492	Nil	1, 4
9	Dauan	153	-9.41177	142.536966	Nil	1, 4
10	Doomadgee	1052	-17°56'32.11"S	138°49'41.22"E	Nil	1, 4
11	Dajarra	179	-21.695822	139.515933	Nil	1, 4
12	Boigu	284	-9.260192	142.213396	<i>NPA 2009-10</i>	2, 3, 4
13	Mabuiag	251	-9.954269	142.181361	<i>NPA 2009-10</i>	2, 3, 4
14	Badu	818	-10.120045	142.138801	<i>NPA 2009-10</i>	2, 3, 4
15	Iama	312	-9.900024	142.773447	<i>NPA 2009-10</i>	2, 3, 4
16	Poruma	166	-10.050179	143.06659	<i>NPA 2009-10</i>	2, 3, 4
17	New Mapoon	346	-10.867909	142.385381	<i>NPA 2009-10</i>	2, 3, 4
18	Aurukun	1044	-13.35536	141.72856	<i>NPA 2009-10</i>	2, 3, 4
19	Pormpuraaw	600	-14.900351	141.61879	<i>NPA 2009-10</i>	2, 3, 4
20	Wujal Wujal	326	-15.945289	145.318755	<i>NPA 2009-10</i>	2, 3, 4

* Nil; Limited; NPA 2009-10

[†] 1. New internet access (new location for 2010-11)

2. Expand internet access (in a location that received internet access in 2009-10)

3. Maintenance (in a location that received internet access in 2009-10)

4. Training

Mode of service delivery

11. In accordance with Output 1 of the Agreement, new or expanded internet access facilities will be delivered to the communities at item 6 which are listed to receive internet access services as follows:

Site	Description and intended benefits of internet access facilities*	Funding
1	<p>Palm Island</p> <p>Network connection: Telstra 3G / DSL (to be determined) Location: Palm Island Shire Council, Indigenous Knowledge Centre (IKC) Equipment: 4 Desktop computers (3 public, 1 staff), multifunction printer + toner, wireless access point. (Create an approved website list in consultation with local council and community members prior to commencing a limited wireless service).</p> <p>The Palm Island Indigenous Knowledge Centre was opened on Palm Island on the 9th July 2010.</p> <p>Access times for the wired Internet facilities: Mon-Fri 9am-5pm Estimated date for upgrade: December 2010</p>	\$20,480
2	<p>Kowanyama</p> <p>Network connection: Telstra 3G (currently Satellite 20gb) Location: Land & Sea Centre/ Kowanyama Cultural Centre in future Equipment: 2 desktop computers (public), multifunction printer + toner, wireless hotspot with approved website list , 2 tables and 3 chairs.</p> <p>An older public Internet access computer is currently located in the Land & Sea Centre. This adjoins an area which is to be developed into a cultural / knowledge centre over the next 12-18 months. The current space limits the upgrade to two new computers, a printer and a wireless hotspot. The centre has permanent staff with good ICT skills.</p> <p>Access times for the wired Internet facilities: Mon-Fri 9am-5pm Estimated date for upgrade: December 2010</p>	\$20,480
3	<p>Woorabinda</p> <p>Network connection: Education Queensland (connection type to be determined) Location: Woorabinda State School joint use Library/Indigenous Knowledge Centre (IKC) Equipment: 4 Desktop computers (3 public, 1 staff), multifunction printer + toner, wireless access point with approved website list.</p> <p>A new shared joint use school library/ IKC is under construction. This is expected to be completed and open by September 2010. Public Access computers will share the Education Queensland network link but will operate on a separate network.</p> <p>Access times for the wired Internet facilities: Mon-Fri 9am-5pm Estimated date for upgrade: November 2010</p>	\$20,480
4	<p>Bamaga</p> <p>Network connection: Telstra DSL Location: Information Centre / Bamaga Indigenous Knowledge Centre (IKC) Equipment: 3 Desktop computers (3 public), multifunction printer + toner, wireless access point with approved website list, 3 tables, 5 chairs.</p> <p>A new Indigenous Knowledge Centre (IKC) is currently being planned. This may take 12 months to complete. In the interim, the Bamaga information centre has a suitable space and staff for public Internet access. Furniture is required. This equipment can be relocated into the new facility when the Bamaga IKC opens.</p> <p>Access times for the wired Internet facilities: Mon-Fri 9am-5pm Estimated date for upgrade: February 2011</p>	\$20,480

5	<p>Injinoo</p> <p>Network connection: Telstra, ADSL</p> <p>Location: Injinoo Indigenous Knowledge Centre (IKC)</p> <p>Equipment: 3 Desktop computers (3 public) multifunction printer + toner, wireless access point with approved website list, 3 tables, 5 chairs.</p> <p>The IKC has been renovated and the building which it shares is being upgraded to provide a youth space and training facility. An initial ADSL service was established in 2007. Changes as a result of the local council amalgamations caused the service to be disconnected. This will be re-established.</p> <p>Access times for the wired Internet facilities: Mon-Fri 9am-5pm</p> <p>Estimated date for upgrade: February 2011</p>	\$20,480
6	<p>Saibai Island</p> <p>Network connection: Telstra, Next G</p> <p>Location: TSIRC Saibai Council Conference area</p> <p>Equipment: 2 Desktop computers (2 public), multifunction printer + toner, wireless access point with approved website list</p> <p>Currently there is limited space for a public Internet access facility on Saibai Island. The council is able to provide the council conference room for weekday access aside from periods when the room is in use. While this is not ideal, it will be a significant improvement for the community that currently have no opportunities to access the Internet. The council is endeavouring to provide an alternative location suitable for long term public Internet access.</p> <p>Access times for the wired Internet facilities: Mon-Fri 9am-4:30pm</p> <p>Estimated date for upgrade: March 2011</p>	\$20,480
7	<p>Yorke Island (Masig)</p> <p>Network connection: Telstra, Next G</p> <p>Location: Yorke Island Community Hall Multi-Purpose Centre</p> <p>Equipment: 3 Desktop computers (3 public), multifunction printer + toner, wireless access point with approved website list, 3 tables, 5 chairs.</p> <p>A new multi-purpose community hall is almost complete on Yorke Island. This includes space for a range of services including local businesses (e.g. sponge farm, www.kailag.com.au), government services and public Internet access.</p> <p>Access times for the wired Internet facilities: Mon-Fri 9am-4:30pm</p> <p>Estimated date for upgrade: February 2011</p>	\$20,480
8	<p>Warraber (Sue Island)</p> <p>Network connection: Telstra, Next G</p> <p>Location: TSIRC Yam Council building</p> <p>Equipment: 3 Desktop computers (3 public), multifunction printer + toner, wireless access point with approved website list</p> <p>Space will be made available in the main council building until an alternative location suitable for long term public Internet access can be provided.</p> <p>Access times for the wired Internet facilities: Mon-Fri 9am-4:30pm</p> <p>Estimated date for upgrade: March 2011</p>	\$20,480

9	<p>Dauan</p> <p>Network connection: Telstra, Next G</p> <p>Location: Dauan Indigenous Knowledge Centre (IKC)</p> <p>Equipment: 3 Desktop computers (2 public, 1 staff), wireless access point with approved website list, multifunction printer + toner, 1 table, 2 chairs.</p> <p>Existing council network is operational, but the IKC network link has been offline for the past 12 months. Maintenance to the existing link together with an additional computer and furniture may be sufficient to restore network services.</p> <p>Access times for the wired Internet facilities: Mon-Fri 9am-4:30pm</p> <p>Estimated date for upgrade: October 2010</p>	\$20,480
10	<p>Doomadgee</p> <p>Network connection: Telstra, ADSL</p> <p>Location: Sports, Recreation and Arts Centre</p> <p>Equipment: 3 Desktop computers (3 public), multifunction printer, wireless access point with approved website list.</p> <p>The Sports, Recreation and Arts Centre is currently undergoing refurbishment and is expected to be completed early 2011.</p> <p>Access times for the wired Internet facilities: Mon-Fri 9am-4:30pm</p> <p>Estimated date for upgrade: April 2011</p>	\$20,480
11	<p>Dajarra</p> <p>Network connection: Telstra, Next G</p> <p>Location: Dajarra State School / Public Library & Jimberella Co-operative Society ,</p> <p>Equipment: 3 Desktop computers (3 public), 1 multifunction printer + toner, wireless bridge, wireless access points (2) with approved website lists.</p> <p>Currently there is limited space in the council library for public Internet access. This location is changing over the next 6 months to a space which is shared with the school library. An alternative location is available at the Jimberella Co-operative Society which currently provides off-line computers for public access and training. The school library and the Jimberella computer centre are in close enough proximity that a wireless bridge will enable a single network connection to be shared across both locations.</p> <p>By supporting public Internet access at both the library and the existing computer training centre the council and this project will be able to evaluate the effectiveness of the two locations based on the results of the Webroot filtering access logs.</p> <p>Access times for the wired Internet facilities: Mon-Fri 9am-4pm</p> <p>Estimated date for upgrade: February 2011</p>	\$20,480
12	<p>Boigu</p> <p>Wireless Hotspot: Create an approved website list in consultation with local council and community members prior to commencing the limited wireless service. This item was planned for implementation in 2009-2010 but was not completed during this period.</p> <p>Access times for the wired Internet facilities: Mon-Fri 9am-4:30pm</p> <p>Estimated date for upgrade: March 2011</p>	\$500
13	<p>Mabuiag</p> <p>Wireless Hotspot: As above (Site 12: Boigu)</p> <p>Access times for the wired Internet facilities: Mon-Fri 9am-4:30pm</p> <p>Estimated date for upgrade: November 2010</p>	\$500

14	Badu Wireless Hotspot: As above (Site 12: Boigu) Access times for the wired Internet facilities: Mon -Thur 9am-4pm, Fri 9am-12pm Estimated date for upgrade: October 2010	\$500
15	Iama Wireless Hotspot: As above (Site 12: Boigu) Access times for the wired Internet facilities: Mon-Fri 9am-5pm Estimated date for upgrade: February 2011	\$500
16	Poruma Wireless Hotspot: As above (Site 12: Boigu) Desktop Computer: 1 additional public desktop computer to expand the service. Access times for the wired Internet facilities: Mon-Thur 8-30am-4-30pm, Fri-8am-4pm Estimated date for upgrade: October 2010	\$2000
17	New Mapoon Wireless Hotspot: As above (Site 12: Boigu) Access times for the wired Internet facilities: Mon-Fri 9am-5pm Estimated date for upgrade: November 2010	\$500
18	Aurukun Wireless Hotspot: As above (Site 12: Boigu) Access times for the wired Internet facilities: Mon-Fri 12pm-3pm Estimated date for upgrade: November 2010	\$500
19	Pormpuraaw Wireless Hotspot: As above (Site 12: Boigu) Access times for the wired Internet facilities: Mon & Fri 9am-4pm, Tue-Thu 1pm-4pm Estimated date for upgrade: February 2011	\$500
20	Wujal Wujal Wireless Hotspot: As above (Site 12: Boigu) Access times for the wired Internet facilities: Mon-Fri 8:30am-5pm Estimated date for upgrade: November 2010	\$500
	Total funding for internet access	\$231,280

12. In accordance with Output 2 of the Agreement, maintenance services will be delivered to the communities at item 6 that received public internet access facilities in 2009-10, as follows:

Site	Description of maintenance services	Funding
12	<p>Boigu</p> <p>Current configuration: 3 Clone public computers, 1 HP staff computer, 3 HP laser printers. (All equipment installed prior to NPA RIPIA 2009-2010)</p> <p>Maintenance: Basic maintenance to computer hardware includes:</p> <ul style="list-style-type: none"> - Physical: Inspect for corrosion, dust and insects, including fans and components. - Software: Automated thaw, update and freeze cycles to be added for system maintenance, secure BIOS, enable network power on. User profiles should be updated to hide access to change browser proxy settings to prevent filtering circumvention. <p>The 3 existing desktop computers may be retired, pending service evaluation to determine suitable end of useful life timeframe.</p> <p>Internet filtering using the Webroot proxy service could not be enabled in 2009-2010 due to the council network configuration. Changes to the council network will be implemented to enable this service in 2010-2011.</p>	\$9740
13	<p>Mabuiag</p> <p>Current configuration: 1 Acer public computer (to be retired – end of useful life), 2 Dell public computers, 1 HP staff computer, 1 Dell multifunction printer. (Dell equipment supplied as part of NPA RIPIA 2009-2010)</p> <p>Maintenance: Basic maintenance to all equipment as shown in 12. Boigu (above)</p> <p>The current Mabuiag IKC is part of a building which may be renovated over next 12 months. If this happens, cabling and furniture may need to be budgeted for. The older Acer computer will be replaced to bring all machines up to the same standard.</p> <p>Recent discussions with the council network support team (Civica) have revealed that there are intermittent problems with the existing 3G router possibly due to overheating. Ideally a specific data / switch room with air conditioning will be part of the building upgrade. In the interim, a different 3G router may be purchased to replace the existing unit to reduce outages.</p> <p>Internet filtering using the Webroot proxy service could not be enabled in 2009-2010 due to the council network configuration. Changes to the council network will be implemented to enable this service in 2010-2011.</p>	\$9740
14	<p>Badu</p> <p>Current configuration: 2 Acer public computers (to be retired - end of useful life), 2 Dell public computers, 1 HP staff computer, 1 Dell multifunction printer. (Dell equipment supplied as part of NPA RIPIA 2009-2010)</p> <p>Maintenance: Basic maintenance to all equipment as shown in 12. Boigu (above)</p> <p>One older Acer computer will be replaced to bring all remaining machines up to the same standard.</p> <p>Internet filtering using the Webroot proxy service could not be enabled in 2009-2010 due to the council network configuration. Changes to the council network will be implemented to enable this service in 2010-2011.</p>	\$9740

15	<p>Iama</p> <p>Current configuration: 2 Acer public computers (to be retired - end of useful life), 2 Dell public computers, 1 HP staff computer, 1 Dell multifunction printer. (Dell equipment supplied as part of NPA RIPIA 2009-2010)</p> <p>Maintenance: Basic maintenance to all equipment as shown in 12. Boigu (above)</p> <p>Both Acer computers will be replaced to bring all remaining machines up to the same standard.</p> <p>Internet filtering using the Webroot proxy service could not be enabled in 2009-2010 due to the council network configuration. Changes to the council network will be implemented to enable this service in 2010-2011.</p>	\$9740
16	<p>Poruma</p> <p>Current configuration: 1 clone public computers (to be retired - end of useful life), 2 Dell public computers, 1 HP staff computer, 1 Dell multifunction printer. (Dell equipment supplied as part of NPA RIPIA 2009-2010)</p> <p>Maintenance: Basic maintenance to all equipment as shown in 12. Boigu (above)</p> <p>One older clone computer will be replaced to bring all remaining machines up to the same standard.</p> <p>Internet filtering using the Webroot proxy service could not be enabled in 2009-2010 due to the council network configuration. Changes to the council network will be implemented to enable this service in 2010-2011.</p>	\$8,240
17	<p>New Mapoon</p> <p>Current configuration: 3 Dell public computers, 1 HP staff computer, 1 Dell multifunction printer. (Dell equipment supplied as part of NPA RIPIA 2009-2010)</p> <p>Maintenance: Basic maintenance to all equipment as shown in 12. Boigu (above)</p>	\$9740
18	<p>Aurukun</p> <p>Current configuration: 2 Lenovo public computers, 1 Clone PC public computer (to be retired - end of useful life), 1 HP staff computer, 1 Dell multifunction printer. (Dell equipment supplied as part of NPA RIPIA 2009-2010)</p> <p>Maintenance: Basic maintenance to all equipment as shown in 12. Boigu (above). One older computer will be replaced to bring all machines to the same standard.</p>	\$9740
19	<p>Pormpuraaw</p> <p>Current configuration: 2 Dell public computers, 1 HP staff computer, 1 Compaq Evo computer (to be retired - end of useful life), 1 Dell multifunction printer. (Dell equipment supplied as part of NPA RIPIA 2009-2010)</p> <p>Maintenance: Basic maintenance to all equipment as shown in 12. Boigu (above)</p> <p>An older computer will be replaced to bring all machines to the same standard.</p>	\$9740
20	<p>Wujal Wujal</p> <p>Current configuration: 4 IBM public computers (to be retired - end of useful life), 1 HP staff computer, 1 Dell multifunction printer. (Dell equipment supplied as part of NPA RIPIA 2009-2010).</p> <p>Maintenance: Basic maintenance to all equipment as shown in 12. Boigu (above)</p> <p>Four IBM public desktop computers will be replaced to bring all remaining machines up to the same standard. The initial decision to utilise machines supplied by a philanthropic partner has been reviewed and new desktop computers will be purchased to ensure all sites are using new equipment to minimise future maintenance.</p>	\$9740
Total funding for internet access		\$86,160

13. In accordance with Output 3 of the Agreement, training services will be delivered to the communities at item 6 which are listed to receive training services as follows:

Site	Description and intended benefits of training services	Trainees	Funding
1	<p>Palm Island</p> <p>Training will be delivered by staff from the State Library of Queensland (SLQ). The flexible training format will typically be morning, afternoon or evening sessions over 3-4 hours for groups up to a maximum of 10 people. The training will be offered over a 4 day period in each community. Promotion will be managed by SLQ in conjunction with local IKC or council / school staff and will cover:</p> <ul style="list-style-type: none"> i. basic computer use; ii. using internet applications including email and web browsers; iii. applied internet use, with a focus on financial management, education, health, communication, government transactions, and economic and employment opportunities; iv. locating and navigating internet search engines and databases, constructing effective searches, evaluating websites and accessing culturally appropriate digitised objects; and v. peer support techniques that enable users with a higher skill level to provide basic assistance to other community members. <p>Training will integrate with IKC or site equipment including scanner, printer, digital video and digital photography using dedicated cameras or personal mobile devices such as phones. Examples of content will be available online via the blog: http://ikcnetwork.blogspot.com/</p> <p>Training reference material will be developed and made available for permanent access through the abovementioned blog. The material will be in a series of simple process based documents (e.g. How to access Newspapers online).</p> <p>Community members will be able to reserve a position at training with the local facilitator, however, booking is not essential and community members are encouraged to attend whenever they have spare time in their existing weekly schedules. Evening sessions may specifically focus on men, women or workers who may not be able to attend weekday sessions.</p> <p>This flexible approach promotes a relaxed atmosphere for community members and encourages a wide range of people to attend and learn some new skills.</p> <p>Communities which received training in 2009-2010 will be offered the same flexible approach, supplemented by reference material. This gives returning community members the opportunity to repeat their previous training or move on to more advanced concepts building on their existing skills.</p> <p>Dates: Group training for all IKC staff, August 2010 Training for SLQ trainers, August 2010 Community On-site training: December 2010</p>	10-15	\$6144

2	Kowanyama As above (Palm Island) Community On-site training: November 2010	10-15	\$6144
3	Woorabinda As above (Palm Island) Community On-site training: November 2010	10-15	\$6144
4	Bamaga As above (Palm Island) Community On-site training: February 2011	10-15	\$6144
5	Injinoo As above (Palm Island) Community On-site training: February 2011	10-15	\$6144
6	Saibai Island As above (Palm Island) Community On-site training: March 2011	10-15	\$6144
7	Yorke Island As above (Palm Island) Community On-site training: February 2011	10-15	\$6144
8	Warraber As above (Palm Island) Community On-site training: February 2011	10-15	\$6144
9	Dauan As above (Palm Island) Community On-site training: October 2010	10-15	\$6144
10	Doomadgee As above (Palm Island) Community On-site training: April 2011	10-15	\$6144
11	Dajarra As above (Palm Island) Community On-site training: February 2011	10-15	\$6144
12	Boigu As above (Palm Island) Community On-site training: March 2011	10-15	\$6144
13	Mabuiag As above (Palm Island) Community On-site training: November 2010	10-15	\$6144
14	Badu As above (Palm Island) Community On-site training: November 2010	10-15	\$6144
15	Iama As above (Palm Island) Community On-site training: February 2011	10-15	\$6144

16	Poruma As above (Palm Island) Community On-site training: October 2010	10-15	\$6144
17	New Mapoon As above (Palm Island) Community On-site training: November 2010	10-15	\$6144
18	Aurukun As above (Palm Island) Community On-site training: November 2010	10-15	\$6144
19	Pormpuraaw As above (Palm Island) Community On-site training: February 2011	10-15	\$6144
20	Wujal Wujal As above (Palm Island) Community On-site training: November 2010	10-15	\$6144
Totals for training services		200-300	\$122,880

Performance benchmarks, timelines and reporting

14. The State of Queensland agrees to meet the following performance benchmarks:

Performance indicator	Benchmark
A reduction in the number of remote Indigenous communities that have limited or no public internet access.	New or expanded public internet access to 20 approved communities in 2010-11.
An increased number of people in remote Indigenous communities that have received training in information technology and internet use.	Training in information technology and internet use to 20 approved communities in 2010-11. Training received by a minimum of 200 agreed participants in 2010-11.
An increase in transactions and communication between remote Indigenous communities and government agencies, businesses, communities and families.	All communities receiving new or expanded public internet access have internet facilities in use.

15. The Agreement at paragraph 27 requires that the States and the Northern Territory will report on a six monthly basis to the Commonwealth.

16. In fulfilment of the first six monthly reporting requirement, the state of Queensland will hold a meeting with the Commonwealth by 1 February 2011 at which a six monthly written progress statement will be delivered. This will contain:

- (a) a progress report on delivering the services described at items 11, 12 and 13 for each community listed;
- (b) a forecast of anticipated achievements by the expiration of the Implementation Plan;
- (c) an assessment of emerging issues and risks; and

- (d) an update on other matters relevant to the Implementation Plan and/or the Agreement as requested by the Commonwealth.
17. An annual written report will be submitted to the Commonwealth by 30 June 2011. This report will be in the format specified at Schedule A and will include:
- (a) a summary statement of expenditure of funding received under the Agreement for each community listed at item 6;
 - (b) a statement of achievements against the outputs specified in the Agreement;
 - (c) a statement of achievements against the outcomes specified in the Agreement;
 - (d) a statement of achievements against each performance indicator and benchmark specified at item 10 above; and
 - (e) a summary table of achievements against each community's proposed services and benefits specified at items 11, 12 and 13.

Promotion, acknowledgment and publicity

18. The Parties will reach prior agreement on the nature and content of any events, announcements, promotional material or publicity relating to activity under this Implementation Plan, and how the roles and contributions of the Parties will be acknowledged and recognised appropriately.

PART 3 – FINANCIAL ARRANGEMENTS

Funding

19. The maximum amount of funding available from the Commonwealth for the State of Queensland in 2010-11 will be \$440,320.

Payment schedule

20. The Commonwealth will make payments to the State of Queensland according to the following schedule, having regard to achievement of previous performance benchmarks and reporting requirements:

Date*	Amount	Comments
7 December 2010	\$440,320	In determining subsequent Implementation Plans and payments, the Commonwealth will have regard to achievement of previous benchmarks and reporting requirements.

* Not before the Implementation Plan is agreed in writing by the Parties.